

Activity ID		Activity Name		OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024										
													Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
John F. Cutter Jr. Fire Station, Newburyport				322	16-May-23 A	26-Aug-24	19-Dec-23	14-Aug-24	-8	16-May-23			26-Aug-24, John F. Cutter Jr. Fire Station, Newburyport										
Milestones				469	16-May-23 A	26-Aug-24	19-Dec-23	14-Aug-24	-12	16-May-23			26-Aug-24, Milestones										
JCFS-1000	Notice to Proceed - May 16, 2023			0	16-May-23 A		19-Dec-23			16-May-23		100%											
JCFS-1025	Substantial Completion			0		12-Aug-24		31-Jul-24	-12			0%	◆ Substantial Completion										
JCFS-1050	Project Complete - August 14, 2024			0		26-Aug-24*		14-Aug-24	-12			0%	◆ Project Complete										
Construction				294	19-Jun-23 A	19-Aug-24	19-Dec-23	14-Aug-24	-3	19-Jun-23			19-Aug-24, Construction										
Project Start Up				14	19-Jun-23 A	07-Jul-23 A	19-Dec-23	19-Dec-23		19-Jun-23	07-Jul-23												
JCFS-2124	Pest Management			14	19-Jun-23 A	07-Jul-23 A	19-Dec-23	19-Dec-23		19-Jun-23	07-Jul-23	100%											
JCFS-2127	Mobilization to Site			5	26-Jun-23 A	30-Jun-23 A	19-Dec-23	19-Dec-23		26-Jun-23	30-Jun-23	100%											
Initial Site Work				52	26-Jun-23 A	25-Aug-23 A	19-Dec-23	18-Mar-24		26-Jun-23	25-Aug-23												
JCFS-2130	R&DAbestos Material			2	26-Jun-23 A	05-Jul-23 A	19-Dec-23	19-Dec-23		26-Jun-23	05-Jul-23	100%											
JCFS-2133	Install Erosion Control / Inlet Protection			5	05-Jul-23 A	05-Jul-23 A	19-Dec-23	19-Dec-23		05-Jul-23	05-Jul-23	100%											
JCFS-2136	Cut and Cap Existing Utilities			4	05-Jul-23 A	07-Jul-23 A	19-Dec-23	19-Dec-23		05-Jul-23	07-Jul-23	100%											
JCFS-2196	Clear Site			5	11-Jul-23 A	12-Jul-23 A	19-Dec-23	19-Dec-23		11-Jul-23	12-Jul-23	100%											
JCFS-2139	Demo Existing Building, Foundations & Footings			5	19-Jul-23 A	24-Jul-23 A	19-Dec-23	19-Dec-23		19-Jul-23	24-Jul-23	100%	Footings										
JCFS-2199	Install CBs, WQU, SMH and DMH to Drain Pipe			10	28-Jul-23 A	25-Aug-23 A	18-Mar-24	18-Mar-24		28-Jul-23	25-Aug-23	100%	to Drain Pipe										
JCFS-2208	Install Detention Gallery to Drain Pipe			10	07-Aug-23 A	18-Aug-23 A	18-Mar-24	18-Mar-24		07-Aug-23	18-Aug-23	100%	e										
Foundations				159	19-Sep-23 A	12-Mar-24	19-Dec-23	14-Mar-24	2	19-Sep-23			12-Mar-24, Foundations										
Main Building (MB) & Apparatus Bay (AB)				159	19-Sep-23 A	12-Mar-24	19-Dec-23	14-Mar-24	2	19-Sep-23			12-Mar-24, Main Building (MB) & Apparatus Bay (AB)										
JCFS-2205	Excavate for Footings			5	19-Sep-23 A	27-Oct-23 A	19-Dec-23	19-Dec-23		19-Sep-23	27-Oct-23	100%	Footings										
JCFS-2202	Layout Building			5	22-Sep-23 A	26-Sep-23 A	19-Dec-23	19-Dec-23		22-Sep-23	26-Sep-23	100%											
JCFS-2211	Form and Pour Footings			10	26-Sep-23 A	10-Nov-23 A	19-Dec-23	19-Dec-23		26-Sep-23	10-Nov-23	100%	Pour Footings										
JCFS-2214	Form and Pour ICF Walls (partial)			10	09-Oct-23 A	17-Nov-23 A	19-Dec-23	19-Dec-23		09-Oct-23	17-Nov-23	100%	Pour ICF Walls (partial)										
JCFS-4174	Backfill Foundations			3	13-Nov-23 A	29-Nov-23 A	19-Dec-23	19-Dec-23		13-Nov-23	29-Nov-23	100%	ll Foundations										
JCFS-2217	Install Site Utilities into Building (Water, Sewer, Electric, Gas)			10	20-Nov-23 A	27-Nov-23 A	19-Dec-23	19-Dec-23		20-Nov-23	27-Nov-23	100%	Site Utilities into Building (Water, Sewer, Electric, Gas)										
JCFS-2220	Install Underslab Utilities - Main Building			5	20-Nov-23 A	29-Nov-23 A	19-Dec-23	19-Dec-23		20-Nov-23	29-Nov-23	100%	Underslab Utilities - Main Building										
Start Date: 16-May-23 Finish Date: 26-Aug-24 Data Date: 02-Jan-24 Page 1 of 9 JCFS-UP03				Actual Work Remaining Work Critical Remaining Work Milestone Summary				John F. Cutter Jr. Fire Station Newburyport, Massachusetts Construction Dynamics, Inc. Progress as of 02-Jan-24						Arnold Engineering Co., Inc.									
								Date		Revision				Checked		Approved							

Activity ID	Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
JCFS-2223	Prep and Pour SOG - Main Building	10	28-Nov-23 A	07-Dec-23 A	19-Dec-23	19-Dec-23		28-Nov-23	07-Dec-23	100%	Prep and Pour SOG - Main Building									
JCFS-2226	Form and Pour ICF Walls (remaining)	15	28-Nov-23 A	08-Jan-24	19-Dec-23	26-Dec-23	-8	28-Nov-23		82%	Form and Pour ICF Walls (remaining)									
JCFS-4261	Install Underslab Utilities - Apparatus Bay	5	21-Feb-24	27-Feb-24	23-Feb-24	29-Feb-24	2			0%	Install Underslab Utilities - Apparatus Bay									
JCFS-4264	Prep and Pour SOG - Apparatus Bay	10	28-Feb-24	12-Mar-24	01-Mar-24	14-Mar-24	2			0%	Prep and Pour SOG - Apparatus Bay									
Exterior Walls and Roofing		79	09-Jan-24	01-May-24	27-Dec-23	31-Jul-24	63				01-May-24, Exterior Walls and Roofing									
Main Building (MB)		49	09-Jan-24	19-Mar-24	27-Dec-23	07-Mar-24	-8				19-Mar-24, Main Building (MB)									
JCFS-2232	Rough Framing - MB	7	09-Jan-24	18-Jan-24	27-Dec-23	05-Jan-24	-8			0%	Rough Framing - MB									
JCFS-2247	Roof Framing - MB	10	26-Jan-24	08-Feb-24	16-Jan-24	29-Jan-24	-8			0%	Roof Framing - MB									
JCFS-2253	Install Roofing - MB	10	21-Feb-24	05-Mar-24	08-Feb-24	22-Feb-24	-8			0%	Install Roofing - MB									
JCFS-2271	Install Siding & Trim - MB	5	06-Mar-24	12-Mar-24	23-Feb-24	29-Feb-24	-8			0%	Install Siding & Trim - MB									
JCFS-2286	Install Windows - MB	5	13-Mar-24	19-Mar-24	01-Mar-24	07-Mar-24	-8			0%	Install Windows - MB									
Apparatus Bay (AB)		57	19-Jan-24	09-Apr-24	08-Jan-24	31-Jul-24	78				09-Apr-24, Apparatus Bay (AB)									
JCFS-2238	Rough Framing - AB	5	19-Jan-24	25-Jan-24	08-Jan-24	12-Jan-24	-8			0%	Rough Framing - AB									
JCFS-2289	Roof Framing -AB	7	09-Feb-24	20-Feb-24	30-Jan-24	07-Feb-24	-8			0%	Roof Framing - AB									
JCFS-2295	Install Roofing - AB	10	06-Mar-24	19-Mar-24	23-Feb-24	07-Mar-24	-8			0%	Install Roofing - AB									
JCFS-2304	Install Siding & Trim - AB	5	20-Mar-24	26-Mar-24	08-Mar-24	14-Mar-24	-8			0%	Install Siding & Trim - AB									
JCFS-2307	Install Windows - AB	5	27-Mar-24	02-Apr-24	15-Mar-24	21-Mar-24	-8			0%	Install Windows - AB									
JCFS-2310	Install Garage Doors - AB	5	03-Apr-24	09-Apr-24	25-Jul-24	31-Jul-24	78			0%	Install Garage Doors - AB									
All Areas		30	20-Mar-24	01-May-24	19-Jun-24	31-Jul-24	63				01-May-24, All Areas									
JCFS-2262	Waterproof Exterior Building	5	20-Mar-24	26-Mar-24	19-Jun-24	25-Jun-24	63			0%	Waterproof Exterior Building									
JCFS-2265	Install Granite Veneer at Clapboard	10	20-Mar-24	02-Apr-24	19-Jun-24	02-Jul-24	63			0%	Install Granite Veneer at Clapboard									
JCFS-2283	Install Gutters and Downspouts	5	03-Apr-24	09-Apr-24	03-Jul-24	10-Jul-24	63			0%	Install Gutters and Downspouts									
JCFS-4183	Install Rooftop Solar Panels	15	10-Apr-24	01-May-24	11-Jul-24	31-Jul-24	63			0%	Install Rooftop Solar Panels									
Interior Construction		106	20-Mar-24	19-Aug-24	08-Mar-24	14-Aug-24	-3				19-Aug-24, Interior Construction									
Rough-Ins		32	20-Mar-24	03-May-24	08-Mar-24	23-Apr-24	-8				03-May-24, Rough-Ins									
Main Building (MB)		32	20-Mar-24	03-May-24	08-Mar-24	23-Apr-24	-8				03-May-24, Main Building (MB)									

Activity ID		Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
												Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
John F. Cutter Jr. Fire Station Newburyport, Massachusetts Construction Dynamics, Inc. Progress as of 02-Jan-24	JCFS-4186	Interior Wall Layouts & Framing - MB	10	20-Mar-24	02-Apr-24	08-Mar-24	21-Mar-24	-8			0%	Interior Wall Layouts & Framing - MB									
	JCFS-2313	Rough Electrical - MB	15	03-Apr-24	24-Apr-24	22-Mar-24	11-Apr-24	-8			0%	Rough Electrical - MB									
	JCFS-2319	Rough Plumbing - MB	15	09-Apr-24	30-Apr-24	28-Mar-24	18-Apr-24	-8			0%	Rough Plumbing - MB									
	JCFS-2325	Rough HVAC - MB	15	12-Apr-24	03-May-24	02-Apr-24	23-Apr-24	-8			0%	Rough HVAC - MB									
	JCFS-4195	Rough Fire Protection / Sprinkler - MB	15	12-Apr-24	03-May-24	02-Apr-24	23-Apr-24	-8			0%	Rough Fire Protection / Sprinkler - MB									
	JCFS-4198	Wall Close In-Inspections - MB	2	02-May-24	03-May-24	22-Apr-24	23-Apr-24	-8			0%	Wall Close In-Inspections - MB									
	Apparatus Bay (AB)		27	27-Mar-24	03-May-24	15-Mar-24	23-Apr-24	-8				03-May-24, Apparatus Bay (AB)									
	JCFS-4189	Interior Wall Layouts & Framing - AB	5	27-Mar-24	02-Apr-24	15-Mar-24	21-Mar-24	-8			0%	Interior Wall Layouts & Framing -AB									
	JCFS-2316	Rough Electrical - AB	15	03-Apr-24	24-Apr-24	22-Mar-24	11-Apr-24	-8			0%	Rough Electrical - AB									
	JCFS-2322	Rough Plumbing - AB	15	09-Apr-24	30-Apr-24	28-Mar-24	18-Apr-24	-8			0%	Rough Plumbing - AB									
	JCFS-2328	Rough HVAC - AB	15	12-Apr-24	03-May-24	02-Apr-24	23-Apr-24	-8			0%	Rough HVAC - AB									
	JCFS-4192	Rough Fire Protection / Sprinkler - AB	15	12-Apr-24	03-May-24	02-Apr-24	23-Apr-24	-8			0%	Rough Fire Protection / Sprinkler -AB									
	Interior Finishes		74	06-May-24	19-Aug-24	24-Apr-24	14-Aug-24	-3				19-Aug-24, Interio									
	Main Building (MB)		74	06-May-24	19-Aug-24	24-Apr-24	14-Aug-24	-3				19-Aug-24, Main B									
	JCFS-2334	Insulation - MB	5	06-May-24	10-May-24	24-Apr-24	30-Apr-24	-8			0%	Insulation - MB									
	JCFS-2337	Hang Drywall - MB	10	06-May-24	17-May-24	24-Apr-24	07-May-24	-8			0%	Hang Drywall - MB									
	JCFS-2343	Interior Painting - MB	10	13-May-24	24-May-24	01-May-24	14-May-24	-8			0%	Interior Painting - MB									
	JCFS-4213	Gypsum Ceiling Framing - MB	10	20-May-24	03-Jun-24	10-May-24	23-May-24	-6			0%	Gypsum Ceiling Framing - MB									
	JCFS-2331	Install Suspended Ceiling Grid - MB	5	28-May-24	03-Jun-24	15-May-24	21-May-24	-8			0%	Install Suspended Ceiling Grid - MB									
	JCFS-2364	Finish Plumbing - MB	15	28-May-24	17-Jun-24	21-May-24	11-Jun-24	-4			0%	Finish Plumbing - MB									
	JCFS-2367	Finish HVAC - MB	15	28-May-24	17-Jun-24	21-May-24	11-Jun-24	-4			0%	Finish HVAC - MB									
	JCFS-4201	Install Light Fixtures - MB	12	04-Jun-24	19-Jun-24	22-May-24	07-Jun-24	-8			0%	Install Light Fixtures - MB									
	JCFS-4204	Install Sprinkler Heads - MB	12	04-Jun-24	19-Jun-24	22-May-24	07-Jun-24	-8			0%	Install Sprinkler Heads - MB									
	JCFS-4207	Install Grilles/Registes/Diffusers - MB	12	04-Jun-24	19-Jun-24	22-May-24	07-Jun-24	-8			0%	Install Grilles/Registes/Diffusers - MB									
	JCFS-4216	Gypsum Ceiling Installation - MB	10	04-Jun-24	17-Jun-24	24-May-24	07-Jun-24	-6			0%	Gypsum Ceiling Installation - MB									
	JCFS-4210	Ceiling Close In Inspections - MB	2	20-Jun-24	21-Jun-24	10-Jun-24	11-Jun-24	-8			0%	Ceiling Close In Inspections - MB									
Start Date: 16-May-23 Finish Date: 26-Aug-24 Data Date: 02-Jan-24 Page 3 of 9 JCFS-UP03		Actual Work Remaining Work Critical Remaining Work Milestone Summary		John F. Cutter Jr. Fire Station Newburyport, Massachusetts Construction Dynamics, Inc. Progress as of 02-Jan-24							Arnold Engineering Co., Inc.										
		Date	Revision				Checked		Approved												

Activity ID	Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	JCFS-2385	Install Ceiling Tile - MB	5	24-Jun-24	28-Jun-24	12-Jun-24	18-Jun-24	-8												Install Ceiling Tile - MB
	JCFS-2349	Finish Electrical - MB	15	26-Jun-24	17-Jul-24	19-Jun-24	10-Jul-24	-5												Finish Electrical - MB
	JCFS-2388	Epoxy/Sealed Flooring - MB	5	01-Jul-24	08-Jul-24	19-Jun-24	25-Jun-24	-8												Epoxy/Sealed Flooring - MB
	JCFS-2391	Carpet Tiling - MB	5	01-Jul-24	08-Jul-24	19-Jun-24	25-Jun-24	-8												Carpet Tiling - MB
	JCFS-2397	Ceramic Tiling - MB	10	01-Jul-24	15-Jul-24	19-Jun-24	02-Jul-24	-8												Ceramic Tiling - MB
	JCFS-2400	Vinyl Flooring - MB	10	01-Jul-24	15-Jul-24	19-Jun-24	02-Jul-24	-8												Vinyl Flooring - MB
	JCFS-2403	Rubber Flooring - MB	5	01-Jul-24	08-Jul-24	19-Jun-24	25-Jun-24	-8												Rubber Flooring - MB
	JCFS-2382	Install Doors - MB	10	09-Jul-24	22-Jul-24	26-Jun-24	10-Jul-24	-8												Install Doors - MB
	JCFS-2409	Porcelain Paver Tile - MB	10	09-Jul-24	22-Jul-24	26-Jun-24	10-Jul-24	-8												Porcelain Paver Tile - MB
	JCFS-2442	Interior Signage - MB	10	16-Jul-24	29-Jul-24	18-Jul-24	31-Jul-24	2												Interior Signage - MB
	JCFS-2418	Cove Base - MB	5	23-Jul-24	29-Jul-24	18-Jul-24	24-Jul-24	-3												Cove Base - MB
	JCFS-2421	Millwork - MB	10	23-Jul-24	05-Aug-24	11-Jul-24	24-Jul-24	-8												Millwork - MB
	JCFS-2430	Install Lockers - MB	10	23-Jul-24	05-Aug-24	11-Jul-24	24-Jul-24	-8												Install Lockers - MB
	JCFS-2436	Bathroom Accessories - MB	5	23-Jul-24	29-Jul-24	18-Jul-24	24-Jul-24	-3												Bathroom Accessories -
	JCFS-2427	Install Appliances - MB	5	06-Aug-24	12-Aug-24	25-Jul-24	31-Jul-24	-8												Install Appliances - M
	JCFS-4219	Touch-Up / Final Paint - MB	5	06-Aug-24	12-Aug-24	25-Jul-24	31-Jul-24	-8												Touch-Up / Final Pai
	JCFS-4222	Final Cleaning - MB	5	06-Aug-24	12-Aug-24	25-Jul-24	31-Jul-24	-8												Final Cleaning - MB
	JCFS-4225	Punch List Generation - MB	5	06-Aug-24	12-Aug-24	25-Jul-24	31-Jul-24	-8												Punch List Generati
	JCFS-4228	Punch List Completion - MB	5	13-Aug-24	19-Aug-24	08-Aug-24	14-Aug-24	-3												Punch List Compl
Apparatus Bay (AB)			64	20-May-24	19-Aug-24	16-May-24	14-Aug-24	-3												19-Aug-24, Appar
JCFS-2340	Hang Drywall - AB	8	20-May-24	30-May-24	16-May-24	28-May-24	-2													Hang Drywall - AB
JCFS-2346	Interior Painting - AB	10	31-May-24	13-Jun-24	29-May-24	11-Jun-24	-2													Interior Painting - AB
JCFS-2355	Finish Plumbing - AB	15	14-Jun-24	05-Jul-24	18-Jun-24	09-Jul-24	2													Finish Plumbing - AB
JCFS-2358	Finish HVAC - AB	15	14-Jun-24	05-Jul-24	18-Jun-24	09-Jul-24	2													Finish HVAC - AB
JCFS-4231	Install Sprinkler Heads - AB	5	14-Jun-24	20-Jun-24	02-Jul-24	09-Jul-24	12													Install Sprinkler Heads - AB
JCFS-4234	Install Light Fixtues - AB	5	14-Jun-24	20-Jun-24	12-Jun-24	18-Jun-24	-2													Install Light Fixtues - AB

Activity ID		Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
												Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	JCFS-2352	Finish Electrical - AB	15	26-Jun-24	17-Jul-24	19-Jun-24	10-Jul-24	-5			0%									  Finish Electrical - AB	
	JCFS-2370	Epoxy/Sealed Flooring - AB	3	08-Jul-24	10-Jul-24	10-Jul-24	12-Jul-24	2			0%									 Epoxy/Sealed Flooring - AB	
	JCFS-2376	Ceramic Tiling - AB	5	11-Jul-24	17-Jul-24	15-Jul-24	19-Jul-24	2			0%									 Ceramic Tiling - AB	
	JCFS-2373	Install Doors -AB	2	18-Jul-24	19-Jul-24	18-Jul-24	19-Jul-24	0			0%									 Install Doors -AB	
	JCFS-2379	Interior Signage - AB	3	22-Jul-24	24-Jul-24	22-Jul-24	24-Jul-24	0			0%									 Interior Signage - AB	
	JCFS-4237	Touch-Up / Final Paint - AB	5	25-Jul-24	31-Jul-24	25-Jul-24	31-Jul-24	0			0%									 Touch-Up / Final Paint - AB	
	JCFS-4240	Final Cleaning - AB	5	25-Jul-24	31-Jul-24	25-Jul-24	31-Jul-24	0			0%									 Final Cleaning - AB	
	JCFS-4243	Punch List Generation - AB	5	25-Jul-24	31-Jul-24	25-Jul-24	31-Jul-24	0			0%									 Punch List Generation - AB	
	JCFS-4246	Punch List Completion - AB	5	13-Aug-24	19-Aug-24	08-Aug-24	14-Aug-24	-3			0%									 Punch List Completion - AB	
	Interior Construction - Apparatus Bay (AB)			31	14-Jun-24	29-Jul-24	03-Jul-24	31-Jul-24	2												 29-Jul-24, Interior Construction
	Exterior Finishes			31	14-Jun-24	29-Jul-24	03-Jul-24	31-Jul-24	2												 29-Jul-24, Exterior Finishes
	JCFS-2361	Exterior Painting	10	14-Jun-24	27-Jun-24	03-Jul-24	17-Jul-24	13			0%										  Exterior Painting
	JCFS-2439	Install Exterior Signage	10	16-Jul-24	29-Jul-24	18-Jul-24	31-Jul-24	2			0%										 Install Exterior Signage
	Site Finishes			100	13-Mar-24	02-Aug-24	18-Mar-24	31-Jul-24	-2												 02-Aug-24, Site Finishes
	JCFS-2235	Form and Pour Exterior Concrete Pads	5	13-Mar-24	19-Mar-24	18-Mar-24	22-Mar-24	3			0%										  Form and Pour Exterior Concrete Pads
	JCFS-2244	Install Bollards	2	20-Mar-24	21-Mar-24	16-Jul-24	17-Jul-24	81			0%										 Install Bollards
	JCFS-2241	Form and Pour Concrete Apron at AB	10	27-Mar-24	09-Apr-24	25-Mar-24	05-Apr-24	-2			0%										  Form and Pour Concrete Apron at AB
	JCFS-2250	Form and Pour Concrete Walkways/WCRs	10	10-Apr-24	24-Apr-24	08-Apr-24	22-Apr-24	-2			0%										  Form and Pour Concrete Walkways/WCRs
	JCFS-2256	Pavement (Binder)	5	25-Apr-24	01-May-24	23-Apr-24	29-Apr-24	-2			0%										 Pavement (Binder)
	JCFS-2259	Install Bike Racks	2	25-Apr-24	26-Apr-24	16-Jul-24	17-Jul-24	56			0%										 Install Bike Racks
JCFS-2268	Install Illuminated Flagpole	5	02-May-24	08-May-24	30-Apr-24	06-May-24	-2			0%										  Install Illuminated Flagpole	
JCFS-2412	Install Light Pole Bases	5	02-May-24	08-May-24	26-Jun-24	02-Jul-24	38			0%										  Install Light Pole Bases	
JCFS-2274	Install Granite Seat Blocks	5	09-May-24	15-May-24	07-May-24	13-May-24	-2			0%										  Install Granite Seat Blocks	
JCFS-2415	Install Granite Curbing	10	09-May-24	22-May-24	03-Jul-24	17-Jul-24	38			0%										  Install Granite Curbing	
JCFS-2277	Install Memorial Hydrant	5	09-May-24	15-May-24	07-May-24	13-May-24	-2			0%										  Install Memorial Hydrant	
JCFS-2280	Install Pavers at Memorial and Patio	10	16-May-24	30-May-24	14-May-24	28-May-24	-2			0%										  Install Pavers at Memorial and Patio	

Activity ID		Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
												Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	JCFS-2424	Pave Top Course	5	23-May-24	30-May-24	18-Jul-24	24-Jul-24	38			0%										

[illegible]

[illegible]

Activity ID		Activity Name	OD	Start	Finish	Late Start	Late Finish	Total Float	Actual Start	Actual Finish	Activity % Complete	2024									
												Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
		Communications	81	02-Jan-24	22-Mar-24	30-Mar-24	18-Jun-24	88				22-Mar-24, Communications									
		JCFS-4048	30	02-Jan-24	31-Jan-24	30-Mar-24	28-Apr-24	88			0%	Prepare and Submit Communications									
		JCFS-4108	21	01-Feb-24	21-Feb-24	29-Apr-24	19-May-24	88			0%	Review and Approve Communications									
		JCFS-4162	30	22-Feb-24	22-Mar-24	20-May-24	18-Jun-24	88			0%	Fab and Deliver Communications									
		Earthwork	51	22-May-23 A	08-Aug-23 A	19-Dec-23	19-Dec-23		22-May-23	08-Aug-23											
		JCFS-4051	30	22-May-23 A	07-Jun-23 A	19-Dec-23	19-Dec-23		22-May-23	07-Jun-23	100%										
		JCFS-4111	21	08-Jun-23 A	08-Aug-23 A	19-Dec-23	19-Dec-23		08-Jun-23	08-Aug-23	100%										
		Exterior Improvements	125	22-May-23 A	31-Jan-24	24-Jan-24	22-Feb-24	22	22-May-23			31-Jan-24, Exterior Improvements									
		JCFS-4054	30	22-May-23 A	29-Jun-23 A	24-Jan-24	24-Jan-24		22-May-23	29-Jun-23	100%										
		JCFS-4114	21	30-Jun-23 A	14-Jul-23 A	24-Jan-24	24-Jan-24		30-Jun-23	14-Jul-23	100%										
		JCFS-4168	30	02-Jan-24	31-Jan-24	24-Jan-24	22-Feb-24	22			0%	Fab and Deliver Exterior Improvements									
		Utilities	51	22-May-23 A	20-Nov-23 A	19-Dec-23	19-Dec-23		22-May-23	20-Nov-23		23 A, Utilities									
		JCFS-4057	30	22-May-23 A	05-Jun-23 A	19-Dec-23	19-Dec-23		22-May-23	05-Jun-23	100%										
		JCFS-4117	21	06-Jun-23 A	10-Jul-23 A	19-Dec-23	19-Dec-23		06-Jun-23	10-Jul-23	100%										
		JCFS-4171	30	11-Jul-23 A	20-Nov-23 A	19-Dec-23	19-Dec-23		11-Jul-23	20-Nov-23	100%	Deliver Utilities									