FORM J: SUBDIVISION INSPECTION CHECKLIST

Subdivision Name:
Plan Title:
PRELIMINARY INSPECTION
Prior to any formal inspections, the developer shall provide the following permits for the reviewing engineer (Board's outside consultant). ☐ Planning Board Approval.
Planning Board Special Permit (if applicable). Street Opening Permit.
 Sewer Extension Permit (from the City and or the State). Water Extension Permit (including the pro forma water pressure and flow calculations). Building Permit(s).
Conservation Commission Orders of Condition, Determination of Applicability, or Letter of No Apparent Jurisdiction.
All easements have been obtained. Site Orientation and Tree flagging.
FIRST INSPECTION 4" street trees set at least five feet back from pavement; and 12" lot trees; fenders installed
Assure no fill has been placed. Assure no loam has been removed, except in street area.
Removal of all stumps, brush, roots, and boulders in right of way.
Removal of topsoil in roadway and sidewalks to a depth of at least 15" below finish grade, or deeper to assure sound foundation.
SECOND INSPECTION
☐ Drainage system (no backfill):☐ Assure all drains are of reinforced concrete, with headwalls and endwalls or riprap -
minimum 12" diameter.
Minimum slope 1/2% to a positive outfall.Catch basins 2' back from edge of pavement.
☐ The basins located at:
☐ All low points of drainage
All sags in the roadway All intersections
Water System:
 Pipe meets minimum diameter and class standards as set by DPS Water Division Pipe has been bedded and joined properly
Pipe has been pressure-tested
 Pipe has been disinfected All gates, valves and hydrants (and hydrant pipes) are installed as shown on the plan
As-built field notes/ties have been kept for all gate valves, curb cocks, tees, elbows, dead-end house services marked by 3' pipe above ground
 Breakaway flange is 2" above finish grade Each nozzle and pumper outlet has at least 18" above grade once installed
Lacin nozzie and pumper outlet has at least 10° above grade once installed

Anchored by mechanical means or thrust blocks
☐ ½ Yard of 2" stone is around hydrant for drainage
Stone is placed to 6" above hydrant drain
All hydrants are at least 20' away from intersections and within 1' of curb line
☐ The hydrant has been flow-tested and inspected for proper drainage
Sewerage System:
Pipes meet diameter requirements and class standards as set by DPS Sewer Division Pipe is bedded and joined properly
Pitch has been checked from SMH to SMH
All SMH's have been leak tested
All service wyes are installed and field notes of tiles for the wyes
Pipe has been tested for infiltration
Electrical System (National Grid or other).
THIRD INSPECTION
Backfilling and compaction of trenches:
Tested for 95% compaction
Core samples have been taken and tested by a laboratory satisfactorily
☐ At least 12" of gravel base has been lain
FOURTH INSPECTION
Assure 95% compaction of subgrade materials. Use testing company.
Assure roadway crown of at least 1/4" per foot.
Gravel base 12" (identify source of gravel and test if against this standard):
3 inch sieve at 100%
½ inch sieve at 50% - 85% passing
3/8 inch sieve at 45% - 80% passing
#4 sieve at 40% - 75% passing
#10 sieve at 50% passing
#10 sieve at 50% passing #40 sieve at 8% - 35% passing
#200 sieve at 5% passing
Assure subgrade street does not exceed slopes:
Primary streets 5% grade.
Secondary streets 6% grade.
Residential streets 8% grade.
5" wide, 17" thick reinforced concrete, set 12" below grade, with 6" compacted
gravel footing.
Granite curbing:
At all finished street grades greater than 5%.
At headwalls and endwalls for storm drains and catch basins.
At all intersections of streets.
Obtain job mix formula for asphalt surfaces.
EIETU INCDECTION
FIFTH INSPECTION Check thickness of base course (2"):
Check thickness of base course (2"):
Check for width of assessment and Figure 1 requirements
Check for width of pavement: per Figure 1 requirements

SIXTH INSPECTION Test, by core samples, thickness of finish course (1"). Compare by extraction analysis to job formula.
SEVENTH INSPECTION Sidewalks, 10 ½" subgrade established by removal of existing materials. Grass strips − 8" compacted topsoil and seeding. Side slopes finish grade per §§6.14. Loomed and seeded as per grass strips. Street trees planted per Department of Public Services instructions. Street lights installed per Massachusetts Electric standards. 4' long, 6" square, monuments installed to grade at all locations on Definitive Plan. Hydrant pipe 7' above grade, 3' in ground, set in concrete, painted red, 2' to the rear of the hydrant.
Street name signs – 2" diameter posts, 7' clearance above grade, 30" in ground set in concrete. Signs to be cast, double-faced of current City Standard.
EIGHTH INSPECTION All drains and catch basins cleared during lot construction COMMENTS: